	I			= : :	S I	Ostobor	Marranahar	December	I leaven	[February	Moreh	And	IMeu	Lhina	T hate	August	Contombox
ID	Task Name	Duration	Start	Finish	Resource Names September	October	November	December	January	February	March	April	May	June	July	August	September
1	Program Initiation	70 days?	Wed 10/23/02	Tue 1/28/03		10/23				1/28							
2	RFQ Preparation	35 days?	Wed 10/23/02	Tue 12/10/02		M			M								
2	Rry rieparation	35 days r	vved 10/23/02	Tue 12/10/02		10/23		12/10									
3	RFQ drafting & project model determination	6 days	Wed 10/23/02	Wed 10/30/02	C. Ham												
						10/23	10/30										
4	RFQ: issue, response,	21 days	Fri 11/1/02	Fri 11/29/02													
						11/1		11/29									
5	Conference Call with Engineers	1 day?	Tue 11/12/02	Tue 11/12/02	C. Ham												
							11/12										
6	RFQs due	1 day?	Wed 11/20/02	Wed 11/20/02			11/20										
							11/20	<u>'</u>									
7	Review Strl Eng proposal, short list or select	5 days	Thu 11/21/02	Wed 11/27/02	AOC		11/21	11/27									
8	Notify Engineers of selection or of Interviews	1 doi:0	Mon 12/2/02	Mon 12/2/02	C. Hom			ļ.									
°	Notify Engineers of selection of or interviews	1 day?	WOT 12/2/02	WOT 12/2/02	C. Halli			12/2									
9	Optional Interviews	4 days	Thu 12/5/02	Tue 12/10/02				-									
"	Chicken morrows	, dayo	1110 1270/02	100 12 10/02			12	12/10									
10	Contract: negotiate and execute delivery order	35 days	Wed 12/11/02	Tue 1/28/03	AOC			_									
	,,,,,,	,						12/11		1/28							
11	Develop delivery order - part 1 & Contract transmittal	21 days	Wed 10/30/02	Wed 11/27/02	S. Shin												
						10/30		11/27									
12	Develop delivery order - part 2 & Contract transmittal	21 days?	Wed 10/30/02	Wed 11/27/02	S. Shin												
						10/30		11/27		++-							
13	Identify existing strl documents for Courthouses	44 days	Wed 10/30/02	Mon 12/30/02	Planners				10/00								
						10/30			12/30								
14	Determine required documents & retention system	28 days?	Wed 10/30/02	Fri 12/6/02	S. Green	40/20		42/6									
						10/30		12/6									
15	Gather and Catalog documents	45 days	Mon 12/9/02	Fri 2/7/03	S. Green			12/9		2/7							
								12/3									
16																	
47	Charrette to Evaluate 240 Courthouses ( Tier 1 )	04 4	M 0/40/00	Thu 3/13/03													
1/	Charrette to Evaluate 240 Courthouses (Tier 1)	24 days	Mon 2/10/03	Thu 3/13/03						2/10	3/13						
18	Preparation, Procedures and Critiera	5 days	Mon 2/10/03	Eri 2/14/02	Supervise Eng.												
10	Preparation, Procedures and Critiera	5 days	WOT 2/10/03	FII 2/14/03	Supervise Eng.					2/10 2/14							
19	Work Session to Evaluate and Assign Risk Levels	5 days	Mon 2/17/03	Fri 2/21/03	Peer Review Grp												
	Tront occurr to Evaluate and Tealign Track Econo	o dayo	11011 2 17700	111 22 1100	Tool Novion Gip					2/17	/21						
20	Follow-up and documentation	14 days	Mon 2/24/03	Thu 3/13/03	Supervisn'g Eng.					_							
	· ·									2/24	3/13						
21	Prepare Handbook of Criteria	7 days	Mon 2/24/03	Tue 3/4/03	Supervisn'g Eng.												
										2/24	3/4						
22																	
23	Detailed Evaluation of 50-80 Courthouses ( Tier 2 )	91 days	Mon 2/24/03	Mon 6/30/03						2/24					6/30		
										2124				1	W30		
24	Refine delivery orders, assign bldgs to eng.	10 days	Mon 2/24/03	Fri 3/7/03	C. Ham					2/24	3/7						
											7						
25	Amend Contracts or new contracts	5 days	Mon 3/10/03	Fri 3/14/03	AUC						3/10 3/14						
26	Tier 2 Evaluations	en desc	Mod 2/40/02	Tue 6/40/00	Conculting Eng												
∠b	iici z Evaluations	60 days	Wed 3/19/03	rue 6/10/03	Consulting Eng.						3/19			6/10			
27	Follow-up and documentation	14 days	Wed 6/11/03	Mon 6/30/03	Supervisn'g Eng.												
	a accumonation	says	1100 0 11/00											6/11	6/30		
28								-			+						
29	Seismic Assessment Report	118 days	Mon 2/24/03	Wed 8/6/03													
										2/24						8/6	
30	Draft report: format, outline & tier 1 results	21 days	Mon 2/24/03	Mon 3/24/03				1		<u> </u>	.		1				
										2/24	3/24						
31	Second Draft: tier 2 results	21 days	Wed 6/11/03	Wed 7/9/03										cua -	7/0		
														6/11	7/9		
32	Final reviews and publication	20 days	Thu 7/10/03	Wed 8/6/03											7/10	8/6	
																- 0,0	
	air Assessment DEO CCE Attachment C																